COMPLETION REPORT

1	Name of the work	Removal of debris & dislting of drains in Dasarahalli in ward no. 15 Dasarahalli sub division.
2	Sanctioned Estimate No. & Date	EE|DD|TS|401|17-18, Dt. 30.11.17.
3	Head of Account which is chargeable	P-1771
4	Instrument Order NO. & Date	EE|DD|WO|19|18-19, dt. 04.08.18.
5	Name Of Contractor	Sri. Eregowda SM, No. 03, 5th Cross, 6th Main, Bhuvaneshwari Nagara, T. Dasarahalli, Bengaluru-560057
6 a	Time Stipulated for Completion of work	180 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB No:- 2258|18-19. Page No:- 225701 - 225702|1
8	Check Measurement of the Asst	MB No:- 2258|18-19. Page No:- 225701 - 225702|1
9	Name of the office/official in charge of the work	AEE. T. Dasarahalli Sub-division
10	a) Asst. Eng/junior Eng	Archana
	b) Asst. Exe Engineer	Vijay Kumar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
RS 12.00 lakhs	1136789.00/-	—	63211.00/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057